

City of Gulfport

Lyman Gravity Sewer

Southwest Corner of Highway 53

At Highway 49



Bi-Weekly Status Report

8/10/2016

Project: 2-1, Sewer

Wards: 7

Project Manager: City of Gulfport, Engineering Department (228) 868-5740

Engineer: Pickering Firm, Inc. – Andy Phelan (228) 432-5925

Total Approved Budget: \$699,517.50

Project Description:

Situated in the northern most portion of the City of Gulfport, the area west of Highway 49 currently relies heavily on individual sewer treatment/septic tank systems for sewage. This proposed project will include installation of more than 2 miles of new gravity sewer main, 30 new connections, 37 manholes, and one additional sewer lift station.

Percentage of Design Complete:	100% (final project plans)
Estimated Design Completion Date:	9/4/15 (final project plans)
Construction Time Elapsed:	Work began on 12/14/2015
Percentage of Construction Complete:	99%
Estimated Construction Completion Date:	July 2016

Activities Completed To-Date

- Prepared Draft Set of Preliminary Project Plans and Costs for City to review (2/26/15)
- Survey Received for Final Design; updates being performed
- Construction Plans and Specifications underway
- Geotechnical Information gathered at proposed Lift Station site
- City review of Final Project Plans
- MDEQ approval received
- Bid Advertised
- Bid Opening
- Award Bid
- Preconstruction Meeting
- Notice to Proceed

Upcoming Activities

- Construction
- Project Closeout

