

**11-23-15**

Percentage of Design Complete: 100%  
Estimated Design Completion Date: 7-15-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Project is in the process of being awarded to Greater Gulf Development, LLC for a 270 day construction period contract.

### **UPCOMING ACTIVITY**

- Notice to Proceed to be issued January 4, 2016

**7-29-15**

Percentage of Design Complete: 100%  
Estimated Design Completion Date: 7-15-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Advertisement for Bids

### **UPCOMING ACTIVITY**

- August 27, 2015 - Open Bids



**7-15-15**

Percentage of Design Complete: 100%  
Estimated Design Completion Date: 7-15-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- MSDH Approval
- Advertisement for Bids

### **UPCOMING ACTIVITY**

- Open Bids

**6-24-15**

Percentage of Design Complete: 95%  
Estimated Design Completion Date: 7-15-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- City Review of Plans
- Preparation of Specifications
- Preparation of Contract Documents

### **UPCOMING ACTIVITY**

- Preparation of Final Cost Estimate
- Final QA/QC of Bid Documents



**6-10-15**

Percentage of Design Complete: 95%  
Estimated Design Completion Date: 6-30-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- City Review of Plans
- Preparation of Specifications
- Preparation of Contract Documents

### **UPCOMING ACTIVITY**

- Preparation of Final Cost Estimate

**4-29-15**

Percentage of Design Complete: 70%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- City Review of Plans
- Detail Design
- Construction plan set preparation

### **UPCOMING ACTIVITY**

- Preparation of Specifications
- Preparation of Contract Documents
- Preparation of Final Cost Estimate



**4-15-15**

Percentage of Design Complete: 60%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Detail Design
- Cost Estimating
- Construction plan set preparation

### **UPCOMING ACTIVITY**

- Begin preparation of Specifications
- Begin preparation of Contract Documents

**3-25-15**

Percentage of Design Complete: 44%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Gather and compile utility information.
- Additional Surveying
- Finalize list of questions
- Construction plan design.

### **UPCOMING ACTIVITY**

- Detail construction plan design.
- Update Cost Estimate



**3-11-15**

Percentage of Design Complete: 40%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Gather and compile utility information.
- Construction plan design.

### **UPCOMING ACTIVITY**

- Finalize list of questions.
- Detail construction plan design.
- Update Cost Estimate

**2-25-15**

Percentage of Design Complete: 25%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Design Team Field Investigation.
- Gather and compile existing maps and Drawings.
- Preliminary construction plan set up.

### **UPCOMING ACTIVITY**

- Finalize list of questions raised from field review.
- Assembly of construction plan set.
- Begin detail design of construction plan set.

**2-11-15**

Percentage of Design Complete: 20%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Gather and compile existing maps and Drawings.
- Produce preliminary layout of proposed water mains.

### **UPCOMING ACTIVITY**

- Continue to investigate existing utility locations.
- Conduct Field Review of project areas with preliminary layout.
- Finalize layout of proposed water mains.
- Begin assembly of construction plan set.
- Begin detail design of construction plan set.

**1-28-15**

Percentage of Design Complete: 12%  
Estimated Design Completion Date: 5-16-15  
Construction Time Elapsed: N/A  
Percentage of Construction Complete: N/A  
Estimated Construction Completion Date: N/A

### **CURRENT ACTIVITY**

- Gather and compile existing maps and Drawings.
- Investigate existing utility locations.
- Evaluation of existing utility locations.
- Produce preliminary layout of proposed water mains.

### **UPCOMING ACTIVITY**

- Continue to investigate existing utility locations.
- Conduct Field Review of project areas with preliminary layout.
- Finalize layout of proposed water mains.



- Begin assembly of construction plan set.
- Begin detail design of construction plan set.



## Oakleigh Manor & Retreat Village Water Improvements

**G014110.001**

**Project: 1-8**

**Ward: 6**

**Project Manager: Gulfport Engineering Department (228) 868-5740**

**Engineer: Waggoner Engineering, Inc. - Billy Waits (228) 206-1115**

**Total Approved Budget: \$1,647,058**