



## DEDEAUX ROAD UTILITY RELOCATION 8/7/2015

Centerpoint Gas	Gene McKay
Current Status	Relocation is 100 % complete
Issues	None
Estimated Completion Date	
AT & T	Jay Murphy
Current Status	Contract Awarded to Deviney. Aerial and buried materials have been ordered. Buried work to begin around the end of Aug. Aerial work to begin when new CEPA poles are relocated.
Issues	Waiting on new poles to be set. 6 UG conduits on North side of roadway, OK to remain per furnished depths.
Estimated Completion Date	11/1/2015
Southern Light	Barry Buchanan
Current Status	Relocated fiber is in place. Splicing and tie ins to be completed in next week.
Issues	None
Estimated Completion Date	8/15/2015
Coast Electric	Kendall Ladner
Current Status	Poles are in. Most materials are in. Bids are due Aug. 17 from contractors. Relocation to begin in Sept.
Issues	None
Estimated Completion Date	11/1/2015
Cable One	Doug Montiforte
Current Status	Waiting on CEPA poles to be moved.
Issues	
Estimated Completion Date	

