

7-29-15

Percentage of Design Complete: 100%
Estimated Design Completion Date: 7-15-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Advertisement for Bids

UPCOMING ACTIVITY

- August 27, 2015 - Open Bids

7-15-15

Percentage of Design Complete: 100%
Estimated Design Completion Date: 7-15-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- MSDH Approval
- Advertisement for Bids

UPCOMING ACTIVITY

- Open Bids



6-24-15

Percentage of Design Complete: 95%

Estimated Design Completion Date: 7-15-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- City Review of Plans
- Preparation of Specifications
- Preparation of Contract Documents

UPCOMING ACTIVITY

- Preparation of Final Cost Estimate
- Final QA/QC of Bid Documents

6-10-15

Percentage of Design Complete: 95%

Estimated Design Completion Date: 6-30-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- City Review of Plans
- Preparation of Specifications
- Preparation of Contract Documents

UPCOMING ACTIVITY

- Preparation of Final Cost Estimate



4-29-15

Percentage of Design Complete: 70%
Estimated Design Completion Date: 5-16-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- City Review of Plans
- Detail Design
- Construction plan set preparation

UPCOMING ACTIVITY

- Preparation of Specifications
- Preparation of Contract Documents
- Preparation of Final Cost Estimate

4-15-15

Percentage of Design Complete: 60%
Estimated Design Completion Date: 5-16-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Detail Design
- Cost Estimating
- Construction plan set preparation

UPCOMING ACTIVITY

- Begin preparation of Specifications
- Begin preparation of Contract Documents



3-25-15

Percentage of Design Complete: 44%

Estimated Design Completion Date: 5-16-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Gather and compile utility information.
- Additional Surveying
- Finalize list of questions
- Construction plan design.

UPCOMING ACTIVITY

- Detail construction plan design.
- Update Cost Estimate

3-11-15

Percentage of Design Complete: 40%

Estimated Design Completion Date: 5-16-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Gather and compile utility information.
- Construction plan design.

UPCOMING ACTIVITY

- Finalize list of questions.
- Detail construction plan design.
- Update Cost Estimate



2-25-15

Percentage of Design Complete: 25%

Estimated Design Completion Date: 5-16-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Design Team Field Investigation.
- Gather and compile existing maps and Drawings.
- Preliminary construction plan set up.

UPCOMING ACTIVITY

- Finalize list of questions raised from field review.
- Assembly of construction plan set.
- Begin detail design of construction plan set.

2-11-15

Percentage of Design Complete: 20%

Estimated Design Completion Date: 5-16-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Gather and compile existing maps and Drawings.
- Produce preliminary layout of proposed water mains.

UPCOMING ACTIVITY

- Continue to investigate existing utility locations.
- Conduct Field Review of project areas with preliminary layout.
- Finalize layout of proposed water mains.
- Begin assembly of construction plan set.
- Begin detail design of construction plan set.



1-28-15

Percentage of Design Complete: 12%

Estimated Design Completion Date: 5-16-15

Construction Time Elapsed: N/A

Percentage of Construction Complete: N/A

Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- **Gather and compile existing maps and Drawings.**
- **Investigate existing utility locations.**
- **Evaluation of existing utility locations.**
- **Produce preliminary layout of proposed water mains.**

UPCOMING ACTIVITY

- **Continue to investigate existing utility locations.**
- **Conduct Field Review of project areas with preliminary layout.**
- **Finalize layout of proposed water mains.**
- **Begin assembly of construction plan set.**
- **Begin detail design of construction plan set.**



Oakleigh Manor & Retreat Village Water Improvements

G014110.001

Project: 1-8

Ward: 6

Project Manager: Gulfport Engineering Department (228) 868-5740

Engineer: Waggoner Engineering, Inc. - Billy Waits (228) 206-1115

Total Approved Budget: \$1,647,058

