



West 28th Street Area Water Main Improvements, Part 1

Ward(s): 1
Project Manager: Gulfport Department of Engineering – Phone: (228) 868-5815
Engineer: G.E.C., Inc. – Michael M. Hattaway, (228) 863-8181

Total Approved Budget

Source	Amount
Gulfport – 2014 Bond Issue	\$ 1,728,002.00
Total	\$ 1,728,002.00

Project Scope

The project will replace the existing water mains and water services lines in accordance with the water master plans prepared by A. Garner Russell & Associates.

The project boundaries are generally 28th Street, 51st Avenue, 34th Street, and 39th Avenue. The project includes approximately 24,000 linear feet of new 4" diameter to 12" diameter water mains and new water service lines from the water mains to the existing water meters.

Work Completed

The Work Assignment was signed on February 5, 2015. Engineering work to date consists of assigning personnel to the project, meetings within the Gulfport engineering department, topographic surveying, and plans and specifications. Conceptual plans and specifications were submitted August 13, 2015. Plan review comments were received from the Engineering Department October 1, 2015. Final plan and specifications were submitted December 17, 2015. Bids were received on February 24, 2016. The construction contract has been signed. Construction commenced on April 11, 2016. To date, the Contractor has installed approximately 15,300 linear feet of new water mains. All main lines have been installed. All work should be completed this week. The project is approximately 97% complete

Work Planned

Work planned for the next reporting period is monitoring construction and final inspection.

Prepared by: Michael M. Hattaway, P.E

Date: November 21, 2016